


c:\skidfen, w:\PROJECTS\SO086\91500591\00\LOT 1 MAIN ROAD PLAT-EROSION CONTROL REV.dwg, model, Plot Date: 10/20/2015 3:05 PM, xrefs: (contours ellington, parcels\_co-outagamie\_2015\_05\_19, x-proposed main road)



**ANTICIPATED CONSTRUCTION SEQUENCE**

This sequence is approximate. Days are measured as calendar days, not working days. Work tasks could be done concurrently.

1. Contact Steve Swanson with the Outagamie County Zoning Department 3 days prior to beginning disturbance (920) 832-5046.
2. Install gravel construction entrance and initial erosion control provisions as shown on the plan. (Day 1, Oct. 12)
3. Strip topsoil from areas where building footprint is to be constructed. Begin building foundation construction. Stockpile topsoil on site. Stabilize with silt sock. Temporary seed and mulch is required on the pile if left undisturbed for a period of seven days or longer. (Day 2, Oct. 13)
4. Strip remaining site as needed (parking lot, driveway entrances, etc.) Rough grade site as deemed necessary by the contractor. Stockpile topsoil on site. Stabilize with silt sock. Temporary seed and mulch is required on the pile and graded areas if left undisturbed for a period of seven days or longer. (Day 3-4, Oct. 14-15)
5. Begin building construction. Stockpile excavated materials on site, or spread in fill areas as needed. Temporary seed and mulch is required on the pile if it is left undisturbed for a period of seven days or longer. (Day 5, Oct. 16)
6. Substantially complete building construction. (Day 5-?, Oct. 16-Winter 2015-2016)
7. Finalize pavement construction. Complete base course, sidewalk and asphalt placement. (Spring 2016)
8. Erosion BMP's will be inspected throughout Construction. All erosion control measures are to be removed once soil is at least 80% stabilized.
9. Complete fine grading and landscaping. Permanently stabilize (topsoil, seed and mulch) disturbed areas, cut and fill areas, lawn areas. (Spring 2016)

**EROSION CONTROL NOTES**

INSTALL GRAVEL TRACKING PADS AT CONSTRUCTION ACCESS POINTS PRIOR TO THE START OF CONSTRUCTION. CLEAN UP ANY TRACKING ON STREETS AT THE END OF EACH DAY (MINIMUM OF 50 FEET LONG TRACKING PAD WITH AGGREGATE CONSISTING OF 3-6 INCH CLEAR OR WASHED STONE-12 INCH THICK).

INSTALL D.O.T. APPROVED SILT SOCK & DITCH CHECKS AS SHOWN PRIOR TO LAND DISTURBANCE ACTIVITIES.

CONTRACTOR SHALL INSPECT AND MAINTAIN EROSION CONTROL MEASURES ON DAILY BASIS.

UPON COMPLETION OF SITE WORK SEED ALL DISTURBED AREAS WITH A PERENNIAL GRASS SEED MIX AND MULCH AS A MINIMUM.

MAINTAIN EROSION CONTROL MEASURES UNTIL ALL DISTURBED AREAS HAVE BEEN RE-VEGETATED.

BMP'S SHALL BE PLACED AROUND ALL SOIL STOCKPILES. SOIL STOCKPILES IN PLACE FOR 7 DAYS OR MORE SHALL BE PROPERLY STABILIZED.

ALL BMP'S SHALL BE INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE APPROPRIATE DNR TECHNICAL STANDARDS.

DISTURBED AREAS AND SOIL STOCKPILES LEFT INACTIVE FOR MORE THAN 7 DAYS SHALL BE STABILIZED BY SEEDING, OR BY OTHER COVER, SUCH AS TARPING OR MULCHING.

ALL VEGETATED SLOPES STEEPER THAT 5:1 REQUIRE EROSION MATTING. EROSION MAT TO BE WISCONSIN DOT CLASS II TYPE B.

**McMAHON**  
ENGINEERS ARCHITECTS  
1445 McMAHON DRIVE NEENAH, WI 54956  
Mailing: P.O.BOX 1025 NEENAH, WI 54957-1025  
Tel: (920) 751-4200 Fax: (920) 751-4284  
www.mcmgrp.com

McMAHON provides this drawing and data, regardless of form; as instruments of service. All rights including copyrights are retained by McMAHON. The client and/or recipient agrees to the fullest extent permitted by law to indemnify and hold McMAHON harmless for any reuse of or changes made to the original drawing or data without prior written consent by McMAHON.

**EROSION CONTROL SITE PLAN**  
**LOT 1 OF MAIN ROAD PLAT**  
**TOWN OF ELLINGTON, OUTAGAMIE COUNTY, WI**

DESIGNED CWK	DRAWN CWK
PROJECT NO. S0086 91500591.00	
DATE SEPT., 2015	
SHEET NO. <b>1 of 2</b>	